BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

1	Completion Report of the work of :	Improvements to roads and drains at Surabhi layout in kempegowda ward No-01 of yelahanka Sub division .			
2	Sanctioned Estimate No. And Date	JOB NUMBER 001-23-000002			
3	Name of the Contractor	Sri Nandan kumar M N			
4	Time Stipulated for Completion of work	—			
5	Date of Commencement	—			
6	Date of Completion:	—			
7	Measurment Recorded	—			
	M.B No	4664			
	Page No	466351 to 466355			
8	Name of the Office/ Officials incharge of the work				
	1) Asst. Exe.Engineer	RAMASANJEEVAIAH			
	2) Asst. Engineer	NARASIMHAIAH			
Estiamte Amount / Tender		Amount Claimed as per Actuals	Excess	Savings	Remarks
Rs 13,37,955/-		13,35,292	—	2663/-	—

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.

ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE

ASST. EXE.ENGINEER
SUB - DIVISION
BRUHAT BANGALORE MAHANAGARA PALIKE